2nd & final bill

M. A. R. 57 (Rule 116)

Measurement Book

No. B

Serial No. 512801

Name of Work ..... From ..... To .....

Providing Electrification and fixtures to Bangalore one attached tak office multipurpose building in ward No 13 in Hebbagodi sub division

Name of Contractor of nature of Agency M/s Bevaka Developers & Projects Pvt LTD

Date of commencement of work EE/EE/DZ1/WA/0000129/2018-19 Dat. 20/9/2018

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1)	Concealed conduct system supplying heavy gauge PVC Conduct wire medium multi stranded conforming to IS 2500 with suitable size brass metal PVC junction boxes adhesive paste used running before concreting to slab. The conduct should be tied to reinforcement rods by using binding wire and covered with junction boxes should be avoided PVC end conductors, run with 1 sq mm 3 core wire wherever 2 sq mm 2 core wire						

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	tbSWG.		9600	SQCM	0.33	@SQCM	3168/
42	LED Street Light supply of LED Street light with pressure die cast Al housing body with optimal heat sink for best thermal dissipation Driver with Induction module & IP rated poly carbonate material with High Refractive index, delivering Power circuit output As Detailed Spec Ref Page no BNO 5127 Page no 5/2032. 90 watts.		6	Nos	3125/-	@	18750/-
43	Supplying and fixing of 4 core 6 sq mm Al/XLPE Cable between Street light pole to Junction box at suitable						

Scanned by CamScanner

M. A. R. 57 (Rule 116)
Measurement Book

No. B

512810

Serial No. .....

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	angle and fixing to the brick 1x40/ 2x60 watt c/w reflector tube light fitting complete to clear carpet or RCC/brick work using suitable clamp, bolts and nut complete using suitable capacity wire, c/w 32mm dia G.I. Pipe	6	Nos	893/-		5358/-	
					Total Rs.		375037-50
					BESCOM Charges Rs.		16309-00 9462
					Total Rs.		391346-00 384499-00

For Benaka Developers And Projects Pvt. Ltd

NARAHARI .D
Managing Director

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8

Certificate:-

Certify that the work has been carried out satisfactorily.

T.R. Reddy
JE(E)

CFR
K.R
ASST. EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

JUNIOR ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Audited and admitted for Rs. 384499/-

Passed by Cheque for Rs. 365713/-

(Three Lakh Sixty Five thousand Seven hundred thirteen only)

by adjustment Rs. .....

Accounts Superintendent

Exe. Engineer (Ele)

B.B.M.P. Dasarahalli Division

Bill	384499	=
IT	7690	=
CesT	3433	=
SeST	3433	=
LWC	3845	=
CBR	385	=
T.D	18786	=
Net	365713	=

Scanned by CamScanner